

Divisional Railway Manager (WA), Asarva, Nr. Chamunda Bridge, Ahmedabad.

Date :- 13/07/2017.

No. W/623/3542/16-17

To, M/s Chakradhar Industries LLP, Office No. 1. Bhuvaneshwari Building, Shahji Raje Road, Vile Parle (East), Mumbai- 400057

## Sub :- Work Completion Certificate.

1	Name of Work.	Welding of 60Kg 90 UTS rails in situ single shot crucible fitted under
		jurisdiction of Sr. DEN (West)- Ahmedabad
2	Contract Agreement No. & Date.	M3/16-17/20 dtd-10.10.16
3	Name of Agency.	M/s Chakradhar Industries LLP,Office No. 1. Bhuvaneshwari
	*	Building, Shahji Raje Road, Vile Parle (East), Mumbai-400057
4	Acceptance letter No. & Date.	W/623/3542/15-16 Date:01.07.16
5	Cost of Work (As per Agreement)	Rs 1901627.52
6	Cost of Work (Actual)	Final bill pending
7	Date of Completion (As per W. O.)	31.12.16
8	Actual Date of Completion.	07.06.17
9	Details of Extension.	1st extansion 01.01.17 to 30.04.17 under clause 17(a) of GCC on railway
		account, 2nd extansion 01.05.17 to 08.06.17 under clause 17(a) of GCC
		on Railway account
10	If Final Bill not paid the amount paid	1742242.00 up to 3rd running bill
	upto date.	
11	Scope and nature of Work.	As per Sr. No. 1 above.
12	Performance.	Satisfactory.

The above facts and contents of the Certificate are true on the date of issue as checked and verified from the record.

This Certificate is issued on Contractor demand.

Divisional Railway Manager (WA)

Ahmedabad वरिष्ठ मंडल इंजीनियर (पश्चिम)

Sr. Divisional Engineer (West) पश्चिम रेल्वे, अहमदाबाद Western Railway, Ahmedabad.